



## City of Red Bank Public Works Department

3105 Dayton Boulevard  
Red Bank, TN 37415  
423.269-7927

### Capital Project

#### Resurfacing Dayton Boulevard from Browntown Road to Gadd Road

**Category:** Transportation

**Project Identification Number:** 130155    **State Project Number:** 33LPLM-F3-268

**Sources of Funding:** FHWA/TDOT/Local MPO Surface Transportation Bloc Grant 80/20

**Purpose:** Resurfacing of Dayton Boulevard from Browntown Road to Gadd Road (approximately .75 miles)

- Milling old asphalt surface 1- $\frac{1}{4}$  inches
- Overlay with new asphalt
- New striping configuration that will modify the current 5 and 4 lane configurations into a constant three-lane configuration from Browntown/Wickley Roads with a center turn lane that runs the entire length and terminates at Gadd Road (city limits). This will create a turn lane at the Hamilton County/Red Bank Recycle Center, Hartman Hill sub-division, Holiday Lane, and Coburn Drive where none exists at the present time.
- Will create additional capacity on both sides of Dayton Boulevard for future bike and pedestrian projects on the northern limits of the City of Red Bank

**Year of Conception and Initial Cost Estimate:**

- 2019 was the year of the grant application
- \$430,000 was the initial cost estimate

**History of this Project:**

- 2/5/2019-Red Bank City Commission approved the grant application, along with two other projects, under Resolution [19-1276](#)
- 8/4/2020-Red Bank City Commission approved the contract with TDOT for the grant project under Resolution [20-1360](#)
- 8/3/2021-Red Bank City Commission approved a contract with Volkert, Inc for Project Management for this project under Resolution [21-1422](#)

- 4/3/2023-TDOT notified the City of Red Bank's project manager, Volkert, Inc that funding was insufficient to cover the construction costs for this project and paused it until funding was increased.
- 5/16/2023-The City Commission approved an additional \$125,000 of funding from State Street Aid to cover the additional expense under Resolution [23-1573](#)
- 10/22/2025-The [CHCRPA/MPO](#) Executive Board approved \$3,546 of additional funding in the 2026-2029 TIP cycle for Fiscally Constrained Projects

**Status:**

- As of 11/19/2025-Awaiting TDOT Concurrence of Construction Award with bid acceptance to end 12/10/2025 with a public opening at 10:05 a.m. at the Red Bank City Courthouse.

**Project Details/Links:**

- [TDOT approved Stamped Engineering Plans](#)
- [TDOT Bid Book](#)
- [TDOT Bid Announcement](#)
- [City of Red Bank RFP-Publish in Chattanooga Times Free Press](#)

**Alignment with City Commission Goals:**

- Calendar Year 2022: Beautification of city-throughout with an emphasis on Dayton
- Calendar Year 2023: Improve Multi-Modal Transportation Network improvements
- Calendar Year 2024: Improve Multi-Modal Transportation Network
- Calendar Year 2025: Create priorities for safe streets: curtailing speeding, enhancing pedestrian walkability, and protected cycling routes

